

Client TEKloch Homes **Date** 2 Dec '25 11:30
Development 0 **Ph** 0 **Lot** 0 **File #** 7948 N 81684
Address 909 Rosefinch Pl **WO #** 1058
City Langford **Postal Code** 0 **Vol.** 15,654.8 Ft³
Target Step 3 **ACH = (CFM/Vol)*60**

BLOWER DOOR TEST			ZONE 1		ZONE 2		WINDOWS & LITES		
Settings	Pressure	Airflow	2 PA	Window dimensions include the frame	ZONE 2 TEST				
Done by: <u>AY</u>	<u>C -15.4</u>	<u>192</u>	<u>-12.8</u>		Pa	CFM	ZONE 1 PA	Ring	
Wind	<u>-20.5</u>	<u>223</u>	<u>-3.4</u>		<u>-14.6</u>	<u>68</u>	<u>-0.9</u>	<u>D</u>	
Ext. Temp <u>7°C</u>	<u>-24.7</u>	<u>242</u>	<u>-4.3</u>		<u>-21.1</u>	<u>88</u>	<u>-0.7</u>	<u>C</u>	
Int. Temp <u>20°C</u>	<u>-29.3</u>	<u>275</u>	<u>-5.1</u>		<u>-24.5</u>	<u>98</u>	<u>-0.9</u>		
Initial Pa. <u>0.1</u>	<u>B -40</u>	<u>308</u>	<u>-6.2</u>		<u>-29.7</u>	<u>112</u>	<u>-1.4</u>		
Final Pa. <u>0.0</u>	<u>-44.4</u>	<u>359</u>	<u>-7.6</u>		<u>-34.7</u>	<u>125</u>	<u>-1.5</u>		
Ring Size <u>B/C</u>	<u>-50.5</u>	<u>393</u>	<u>-8.7</u>		<u>-39.8</u>	<u>139</u>	<u>-1.8</u>		
Backdraft					<u>-44.2</u>	<u>149</u>	<u>-3.3</u>		
					<u>-50.1</u>	<u>161</u>	<u>-3.8</u>		
DOORS									
(door dimensions include the frame)									
NOTES: <u>0</u>									

Init Pa. 0.1
 Final Pa. 0.2