

Client TEKloch Homes Date Jan 13/2026
 Development Rosefinch Pl Ph 0 Lot 6 File # 7948 N 81154
 Address 925 Rosefinch Pl WO # 1058
 City Langford Postal Code 0 Vol. 15655.6 Ft³
 Target Step 3 ACH = (CFM/Vol)*60

BLOWER DOOR TEST

By: SKL

Wind <i>Light</i>	Zone: Main - Volume = 13050.8 ft3			Zone: Suite - Volume = 2604.8 ft3		
	Zone 1 Pa	Zone 1 cfm	Zone 2 Pa	Zone 2 Pa	Zone 2 cfm	Zone 1 Pa
Ext. Temp <u>B</u>	<u>-49.3</u>	<u>320</u>	<u>-21.3</u>	<u>-49.5</u>	<u>141</u>	<u>-10.5</u>
<u>51.8</u> C	<u>-44.6</u>	<u>285</u>	<u>-20.4</u>	<u>-44.8</u>	<u>129</u>	<u>-10.1</u>
Int. Temp	<u>-39.7</u>	<u>260</u>	<u>-19.2</u>	<u>-40.3</u>	<u>113</u>	<u>-9.6</u>
<u>66.2 64.4</u>	<u>-35.5</u>	<u>235</u>	<u>-18.0</u>	<u>-34.0</u>	<u>97</u>	<u>-9.0</u>
Initial Pa.	<u>-30.6</u>	<u>203</u>	<u>-16.6</u>	<u>-30.3</u>	<u>86</u>	<u>-8.6</u>
<u>-3.6 -3.1</u>	<u>-24.8</u>	<u>167</u>	<u>-14.6</u>	<u>-25.2</u>	<u>66</u>	<u>-8.2</u>
Final Pa	<u>-20.2</u>	<u>132</u>	<u>-13.5</u>	<u>-20.5</u>	<u>48</u>	<u>-7.6</u>
<u>-3.0 -2.7</u>	<u>-16.1</u>	<u>101</u>	<u>-11.9</u>	<u>-16.8</u>	<u>34</u>	<u>-6.8</u>
Ring Size						
<u>B, C, C, D</u>						
Backdraft						

WINDOWS

Label	Dir	#	Op	Width	Height	OH	Hdr Ht	v
W1.1-F-Foyer	Picture	1		24.00	36.00			
W2.1-F-Stairs	Picture	1		30.00	30.00			
W2.2-F-Dining	Slider	1		60.00	48.00			
W2.3x2-R-Living	Picture	2		24.00	24.00			
W2.4-B-Living	Patio ...	1		72.00	80.00			
W2.5-B-Living	Slider	1		60.00	48.00			
W3.1-F-Staris	Picture	1		30.00	30.00			
W3.2-F-Bdrm	Slider	1		60.00	48.00			
W3.3-R-Bdrm	Slider	1		48.00	36.00			
W3.4-B-Master	Slider	1		60.00	48.00			
Ws1.1-R-Living	Slider	1		42.00	36.00			
Ws1.2-L-Bath	Slider	1		24.00	24.00			
Ws1.3-L-Bdrm	Slider	1		48.00	36.00			

DOORS & LITES

Label	Dir	#	Op	Width	Height	OH	Hdr Ht	v
D1.1-lite	Picture	1		21.00	16.00			
Ds1.1-SuiteLite	Picture	1		21.00	16.00			
D1.1-HouseEntry	Fibreglass			6.67	3.00			
D1.2-Garage	Fibreglass			6.67	2.67			
Ds1.1-SuiteEntry	Fibreglass			6.67	2.67			

SFH with secondary suite on main floor
3 levels on SOG (walkout)

Client TEKloch Homes
 Development Rosefinch Pl Ph 0 Lot 6
 Address 925 Rosefinch Pl
 City Langford Postal Code 0
 Target Step 3

Date Jan 13/2016
 File # 7948 N 81154
 WO # 1058
 Vol. 15655.6 Ft³
 ACH = (CFM/Vol)*60

BLOWER DOOR TEST

CHECKLIST

Data & Photo Documentation Checklist

<p>House: Front showing address <input checked="" type="checkbox"/></p> <p>All sides with all openings <input checked="" type="checkbox"/></p> <p>Crawl: Total height = <input checked="" type="checkbox"/></p> <p>Wall insulation: <input checked="" type="checkbox"/></p> <p>Floor (above) insulation: <input checked="" type="checkbox"/></p> <p>Heating.: ASHP outdoor unit <input checked="" type="checkbox"/></p> <p>+ label (Energy Star _____) <input checked="" type="checkbox"/></p> <p>ASHP indoor unit + label <input checked="" type="checkbox"/></p> <p>- type: <u>Mini Split x 3</u></p> <p>- location: <u>Main Living, Master, Suite</u></p> <p>EBB unit (each floor) <input checked="" type="checkbox"/></p> <p>+ label <input checked="" type="checkbox"/></p> <p>- location: _____</p> <p>Furnace / Boiler unit <input checked="" type="checkbox"/></p> <p>+ label (Energy Star _____) <input checked="" type="checkbox"/></p> <p>- type: _____</p> <p>- location: _____</p> <p>DHW: Main house unit + pipes <input checked="" type="checkbox"/></p> <p>+ label (Energy Star _____) <input checked="" type="checkbox"/></p> <p>- location: <u>Garage</u></p> <p>Suite unit + pipes <input checked="" type="checkbox"/></p> <p>+ label (Energy Star _____) <input checked="" type="checkbox"/></p> <p>- location: _____</p>	<p>Whole-house ventilation:</p> <p>HRV + ducts <input checked="" type="checkbox"/></p> <p>+ label (Energy Star _____) <input checked="" type="checkbox"/></p> <p>- HRV location: _____</p> <p>- ducts type: _____</p> <p>- ducts location: _____</p> <p>Supplemental ventilation:</p> <p>Bathroom exhaust fan 1 <input checked="" type="checkbox"/></p> <p>Bathroom exhaust fan 2 <input checked="" type="checkbox"/></p> <p>Supply fan: <input checked="" type="checkbox"/></p> <p>Utility fan: <input checked="" type="checkbox"/></p> <p>Range hood vented outdoors <input checked="" type="checkbox"/></p> <p>Dryer <input checked="" type="checkbox"/></p> <p>Attic: Space photos <input checked="" type="checkbox"/></p> <p>Insulation height = _____ <input checked="" type="checkbox"/></p> <p>Basement Wall: Interior wide-angle <input checked="" type="checkbox"/></p> <p>Exposed Floor: Underside <input checked="" type="checkbox"/></p> <p>Fireplace: Unit - type + label <input checked="" type="checkbox"/></p> <p>Window / Door Label: <input checked="" type="checkbox"/></p> <p>Low-flush toilets: <u>4</u> <input checked="" type="checkbox"/></p> <p>Blower door installed: Main House <input checked="" type="checkbox"/></p> <p>Suite <input checked="" type="checkbox"/></p>
---	---