

Client TEKloch Homes Date Feb 24/2026
 Development Rosefinch Pl Ph 0 Lot 0 File # 7948 N 80564
 Address 917 Rosefinch Pl WO # 1058
 City Langford Postal Code 0 Vol. 18090.5 Ft³
 Target Step 3 ACH = (CFM/Vol)*60

BLOWER DOOR TEST

By: *SGK*

Wind <i>Med</i>	Zone: Main - Volume = 14886.0 ft3			Zone: Suite - Volume = 3204.5 ft3		
	Zone 1 Pa	Zone 1 cfm	Zone 2 Pa	Zone 2 Pa	Zone 2 cfm	Zone 1 Pa
Ext. Temp <i>48.2</i>	<i>B</i> -50.0	<i>526</i>	-20.2	-50.3	<i>178</i>	-5.6
	<i>44.9</i>	<i>493</i>	-18.0	-45.5	<i>186</i>	-5.3
Int. Temp <i>66.2 68.0</i>	-40.3	<i>458</i>	-16.1	-40.4	<i>169</i>	-5.1
	-35.3	<i>414</i>	-14.3	-35.0	<i>153</i>	-4.7
Initial Pa. <i>1.91-0.6</i>	-30.0	<i>355</i>	-12.2	-29.8	<i>135</i>	-4.7
	-25.6	<i>326</i>	-10.1	-25.4	<i>120</i>	-4.4
Final Pa. <i>1.71-0.9</i>	-20.0	<i>287</i>	-7.8	-20.7	<i>100</i>	-4.2
	-15.2	<i>225</i>	-5.6	-16.8	<i>88</i>	-4.0
Ring Size <i>B, C, C</i>						
Backdraft						

WINDOWS							DOORS & LITES										
Label	Dir	#	Op	Width	Height	OH	Hdr Ht	V	Label	Dir	#	Op	Width	Height	OH	Hdr Ht	V
W1.1-F-Foyer				Picture	✓	1	24.00	36.00	D1.1-lite				Picture	✓	1	21.00	16.00
W2.1-L-Powder				Slider	✓	1	36.00	24.00	D2.1-Lite				Picture	✓	1	22.00	66.00
W2.2-B-Kitchen				Slider	✓	1	48.00	36.00	Ds1.1-lite				Picture	✓	1	21.00	34.00
W2.3-R-Dining				Picture	✓	1	60.00	24.00							21.00	35.00	
W2.4-R-Living				Picture	✓	2	24.00	24.00									
W2.5-F-Living				Slider	✓	1	60.00	48.00	D1.1-House Entry				Fibreglass	✓	6.67	3.00	
W2.6-F-Stairs				Slider	✓	1	36.00	24.00	D1.2-Garage				Fibreglass	✓	6.67	2.67	
W3.1-L-Stairs				Slider	✓	1	24.00	36.00	D2.1-B-Kitchen				Fibreglass	✓	6.67	2.67	
W3.2-B-Master				Slider	✓	1	60.00	48.00	Ds1.1-Suite Entry				Fibreglass	✓	6.67	2.67	
W3.3-R-Ensuite				Slider	✓	1	24.00	36.00									
W3.4-R-Bdrm				Slider	✓	1	48.00	48.00									
W3.5-F-Bdrm				Slider	✓	1	60.00	48.00									
W3.6-F-Laundry				Slider	✓	1	36.00	24.00									
Ws1.1-R-Living				Slider	✓	1	48.00	36.00									
Ws1.2-L-Bdrm				Slider	✓	1	48.00	36.00									
Ws1.3-L-Bath				Slider	✓	1	36.00	24.00									

SFH with secondary suite on main floor
3 levels on SOG (walkout)

Client TEKloch Homes
 Development Rosefinch Pl Ph 0 Lot 0
 Address 917 Rosefinch Pl
 City Langford Postal Code 0
 Target Step 3

Date Feb 24/2026
 File # 7948 N 80564
 WO # 1058
 Vol. 18090.5 Ft³
 ACH = (CFM/Vol)*60

BLOWER DOOR TEST

CHECKLIST

Data & Photo Documentation Checklist

House: Front showing address
 All sides with all openings
Crawl: Total height =
 Wall insulation:
 Floor (above) insulation:
Heating:. ASHP outdoor unit
 + label (Energy Star _____)
 ASHP indoor unit + label
 - type: Mini Split x 3
 - location: Main living, Master suite
 EBB unit (each floor)
 + label
 - location: All floors
 Furnace / Boiler unit
 + label (Energy Star _____)
 - type: _____
 - location: _____
DHW: Main house unit + pipes
 + label (Energy Star _____)
 - location: Garage
 Suite unit + pipes
 + label (Energy Star _____)
 - location: _____

Whole-house ventilation:
 HRV + ducts
 + label (Energy Star _____)
 - HRV location: _____
 - ducts type: _____
 - ducts location: _____
Supplemental ventilation:
 Bathroom exhaust fan 1
 Bathroom exhaust fan 2
 Supply fan:
 Utility fan:
 Range hood vented outdoors
 Dryer
Attic: Space photos
 Insulation height =
Basement Wall: Interior wide-angle
Exposed Floor: Underside
Fireplace: Unit - type + label
Window / Door Label:
Low-flush toilets: 4
Blower door installed: Main House
 Suite