

Client TEKloch Homes  
 Development Rosefinch Pl Ph 0 Lot SL9  
 Address 920 Rosefinch Pl  
 City Langford Postal Code 0  
 Target Step 3

Date Apr 23/2026  
 File # 7948 N 81594  
 WO # 1058  
 Vol. 15754.8 Ft<sup>3</sup>  
 ACH = (CFM/Vol)\*60

## BLOWER DOOR TEST

By: JGL

Wind <u>McA</u>	Zone: Main - Volume = <u>13057.9</u> ft <sup>3</sup>			Zone: Suite - Volume = <u>2696.9</u> ft <sup>3</sup>		
	Zone 1 Pa	Zone 1 cfm	Zone 2 Pa	Zone 2 Pa	Zone 2 cfm	Zone 1 Pa
Ext. Temp <u>67.2</u>	<u>-49.5</u>	<u>478</u>	<u>-5.2</u>	<u>-50.1</u>	<u>211</u>	<u>-2.3</u>
Int. Temp <u>66.2   68.0</u>	<u>-44.9</u>	<u>452</u>	<u>-5.0</u>	<u>-45.1</u>	<u>202</u>	<u>-2.2</u>
Initial Pa. <u>0.6   1.3</u>	<u>-39.9</u>	<u>412</u>	<u>-4.9</u>	<u>-40.8</u>	<u>194</u>	<u>-2.2</u>
Final Pa. <u>0.2   1.1</u>	<u>-34.6</u>	<u>380</u>	<u>-4.7</u>	<u>-35.6</u>	<u>175</u>	<u>-2.0</u>
Ring Size <u>B, C   C</u>	<u>-29.8</u>	<u>345</u>	<u>-4.5</u>	<u>-30.5</u>	<u>158</u>	<u>-2.9</u>
Backdraft <u>1</u>	<u>-25.7</u>	<u>316</u>	<u>-4.3</u>	<u>-25.2</u>	<u>141</u>	<u>-1.7</u>
	<u>-19.9</u>	<u>273</u>	<u>-4.0</u>	<u>-20.3</u>	<u>118</u>	<u>-1.6</u>
	<u>-15.6</u>	<u>233</u>	<u>-3.7</u>	<u>-15.5</u>	<u>101</u>	<u>-1.7</u>

### WINDOWS

Label	Dir	#	Op	Width	Height	OH	Hdr Ht	v
W1.1-F-Foyer	Picture	1		24.00	36.00			
W2.1-F-Stairs	Picture	1		24.00	36.00			
W2.2-F-Dining	Slider	2		36.00	48.00			
W2.3-L-Living	Picture	2		24.00	24.00			
W2.4-B-Living	Patio D...	1		72.00	80.00			
W2.5-B-Living	Slider	1		60.00	48.00			
W3.1-F-Staris	Picture	1		24.00	36.00			
W3.2-F-Bdrm	Slider	2		36.00	48.00			
W3.3-L-Bdrm	Slider	1		48.00	36.00			
W3.4-B-Master	Slider	1		60.00	48.00			
Ws1.1-L-Living	Slider	1		48.00	36.00			
Ws1.2-R-Bath	Slider	1		36.00	24.00			
Ws1.3-R-Bdrm	Slider	1		48.00	36.00			

### DOORS & LITES

Label	Dir	#	Op	Width	Height	OH	Hdr Ht	v
D1.1-lite	Picture	1		21.00	16.00			
Ds1.1-lite	Picture	1		21.00	35.00			
D1.1-HouseEntry	Fibreglass ...			6.67	3.00			
D1.2-Garage	Fibreglass ...			6.67	2.67			
Ds1.1-SuiteEntry	Fibreglass ...			6.67	3.00			

SFH with secondary suite on main floor  
 3 levels on SOG (walkout)

Client TEKloch Homes  
 Development Rosefinch Pl Ph 0 Lot SL9  
 Address 920 Rosefinch Pl  
 City Langford Postal Code 0  
 Target Step 3

Date Apr 23/2026  
 File # 7948 N 81594  
 WO # 1058  
 Vol. 15754.8 Ft<sup>3</sup>  
 ACH = (CFM/Vol)\*60

## BLOWER DOOR TEST

## CHECKLIST

### Data & Photo Documentation Checklist

**House:** Front showing address   
 All sides with all openings   
**Crawl:** Total height =   
 Wall insulation:   
 Floor (above) insulation:   
**Heating.:** ASHP outdoor unit   
 + label (Energy Star \_\_\_\_\_)   
 ASHP indoor unit + label   
 - type: Mini Split x 3  
 - location: main living, Master Suite  
 EBB unit (each floor)   
 + label   
 - location: All floors  
 Furnace / Boiler unit   
 + label (Energy Star \_\_\_\_\_)   
 - type:   
 - location:   
**DHW:** Main house unit + pipes   
 + label (Energy Star \_\_\_\_\_)   
 - location: Garage  
 Suite unit + pipes   
 + label (Energy Star \_\_\_\_\_)   
 - location:

**Whole-house ventilation:**  
 HRV + ducts   
 + label (Energy Star \_\_\_\_\_)   
 - HRV location:   
 - ducts type:   
 - ducts location:   
**Supplemental ventilation:**  
 Bathroom exhaust fan 1   
 Bathroom exhaust fan 2   
 Supply fan:   
 Utility fan:   
 Range hood vented outdoors   
 Dryer   
**Attic:** Space photos   
 Insulation height =   
**Basement Wall:** Interior wide-angle   
**Exposed Floor:** Underside   
**Fireplace:** Unit - type + label   
**Window / Door Label:**   
**Low-flush toilets:** 4   
**Blower door installed:** Main House   
 Suite