

Client TEKloch Homes  
 Development 0 Ph 0 Lot 0  
 Address 905 Rosefinch Pl  
 City Langford Postal Code 0  
 Target Step 3

Date May 7/2026  
 File # 7948 N 81737  
 WO # 1058  
 Vol. 19359.3 Ft<sup>3</sup>  
 ACH = (CFM/Vol)\*60

## BLOWER DOOR TEST

By: SGK

Wind <u>Med</u>	Zone: Main - Volume = <u>14243.9</u> ft3			Zone: Suite - Volume = <u>5115.4</u> ft3		
	Zone 1 Pa	Zone 1 cfm	Zone 2 Pa	Zone 2 Pa	Zone 2 cfm	Zone 1 Pa
Ext. Temp <u>65.4</u>	<u>B -49.9</u>	<u>509</u>	<u>-5.4</u>	<u>B -49.7</u>	<u>309</u>	<u>-3.2</u>
Int. Temp <u>62.8   66.2</u>	<u>-45.1</u>	<u>475</u>	<u>-5.1</u>	<u>C -44.6</u>	<u>298</u>	<u>-3.0</u>
Initial Pa. <u>-0.51 -0.9</u>	<u>-39.9</u>	<u>437</u>	<u>-4.9</u>	<u>-39.9</u>	<u>280</u>	<u>-2.9</u>
Final Pa. <u>-0.31</u>	<u>-35.6</u>	<u>405</u>	<u>-4.7</u>	<u>-34.6</u>	<u>260</u>	<u>-2.7</u>
Ring Size <u>B C I K C</u>	<u>-29.8</u>	<u>362</u>	<u>-4.4</u>	<u>-30.1</u>	<u>236</u>	<u>-2.5</u>
Backdraft <u>1</u>	<u>-25.7</u>	<u>329</u>	<u>-4.2</u>	<u>-25.3</u>	<u>212</u>	<u>-2.3</u>
	<u>-19.9</u>	<u>281</u>	<u>-3.9</u>	<u>-20.8</u>	<u>183</u>	<u>-2.1</u>
	<u>-15.3</u>	<u>233</u>	<u>-3.5</u>	<u>-14.9</u>	<u>148</u>	<u>-2.0</u>

### WINDOWS

Label	Dir	#	Op	Width	Height	OH	Hdr Ht	v
M01-F-Laundry	Picture	1	✓	60.00	30.00	✓	✓	✓
M02-L-Powder	Slider	1	✓	24.00	36.00	✓	✓	✓
M03x2-L-Living	Picture	2	✓	24.00	24.00	✓	✓	✓
M04-B-Living	Slider	1	✓	48.00	48.00	✓	✓	✓
M05-B-Living	Patio Door	1	✓	72.00	80.00	✓	✓	✓
M06-B-Kitchen	Slider	1	✓	42.00	42.00	✓	✓	✓
M07-F-Foyer	Picture	1	✓	24.00	36.00	✓	✓	✓
S01-F-Bthrm	Slider	1	✓	36.00	24.00	✓	✓	✓
S02-F-Bedroom3	Slider	1	✓	60.00	48.00	✓	✓	✓
S03-L-Bedroom2	Slider	1	✓	48.00	48.00	✓	✓	✓
S04-L-Ensuite	Slider	1	✓	36.00	24.00	✓	✓	✓
S05-B-Master	Slider	1	✓	60.00	60.00	✓	✓	✓
S06-R-SuiteLiving	Slider	1	✓	48.00	48.00	✓	✓	✓
S07-F-SuiteBdrm	Slider	1	✓	48.00	48.00	✓	✓	✓

### DOORS & LITES

Label	Dir	#	Op	Width	Height	OH	Hdr Ht	v
Dm1-Entry				Fibreglass ...	6.67	3.00	✓	✓
Dm2-Suite				Fibreglass ...	6.67	2.67	✓	✓
Dm3-Garage				Fibreglass ...	6.67	2.67	✓	✓
Dm4-Garage				Fibreglass ...	6.67	2.67	✓	✓
Dm1-Entry-Lite	Picture	1	✓	21.00	14.00	✓	✓	✓
Dm2-Suite-Lite	Picture	1	✓	21.00	35.00	✓	✓	✓

SFH with secondary suite on main floor  
 3 levels on SOG (walkout)

Client TEKloch Homes  
 Development 0 Ph 0 Lot 0  
 Address 905 Rosefinch Pl  
 City Langford Postal Code 0  
 Target Step 3

Date May 7/2026  
 File # 7948 N 81737  
 WO # 1058  
 Vol. 19,359.3 Ft<sup>3</sup>  
 ACH = (CFM/Vol)\*60

**BLOWER DOOR TEST**

**CHECKLIST**

Data & Photo Documentation Checklist

**House:** Front showing address   
 All sides with all openings   
**Crawl:** Total height =   
 Wall insulation:   
 Floor (above) insulation:   
**Heating.:** ASHP outdoor unit   
 + label (Energy Star         )   
 ASHP indoor unit + label   
 - type: Mini split x 3  
 - location: Suite, Main Living, Master  
 EBB unit (each floor)   
 + label   
 - location: All floors  
 Furnace / Boiler unit   
 + label (Energy Star         )   
 - type:           
 - location:           
**DHW:** Main house unit + pipes   
 + label (Energy Star         )   
 - location: Garage  
 Suite unit + pipes   
 + label (Energy Star         )   
 - location:         

**Whole-house ventilation:**  
 HRV + ducts   
 + label (Energy Star         )   
 - HRV location:           
 - ducts type:           
 - ducts location:           
**Supplemental ventilation:**  
 Bathroom exhaust fan 1   
 Bathroom exhaust fan 2   
 Supply fan:   
 Utility fan:   
 Range hood vented outdoors   
 Dryer   
**Attic:** Space photos   
 Insulation height =   
**Basement Wall:** Interior wide-angle   
**Exposed Floor:** Underside   
**Fireplace:** Unit - type + label   
**Window / Door Label:**   
**Low-flush toilets:** 4   
**Blower door installed:** Main House   
 Suite