ENERLYTICS

Building Performance Specialists

ENERGUIDE RATING SYSTEM

www.enerlytics.ca

Client	TEKloch Homes			**Date**	13 Dec '25 9am
Development	Rosefinch Pl	**Ph** 0	**Lot** 0	**File #**	7948 N 80975
Address	913 Rosefinch Pl			**WO #**	1058
City	Langford	**Postal Code**	0	**Vol.**	18,090.5 Ft^3
Target	Step 3				ACH = (CFM/Vol)*60

BLOWER DOOR TEST

WINDY

Settings		Pressure	Airflow
Done by:	AY	C -15.5	228
Wind		-19.6	274
Ext. Temp	6°C	-24.7	319
Int. Temp	20°C	B -30.4	363
Initial Pa.	-2	-34.5	395
Final Pa	-2.6	-40.8	440
Ring Size	B, C	-44.5	473
Backdraft		-49.9	507
		HOUSE	ZONE 1

DOORS

(door dimensions include the frame) √

NOTES: 0

Zone 2 WINDOWS & LITES

(window dimensions include the frame) √

-4.3
-4.9
-6.2
-7
-7.2
-7.6
-8.7
-8.6

Ext 6° Int 21°C
Init -0.7 / Final -0.9

SUITE ZONE 2

Pa	cfm		Zone 1 Pa
-14.8	69	D	-2.4
-19.5	85		-2.7
-24.9	103		-2.5
-29.1	116	C	-2.7
-34.5	129		-2.8
-39.8	143		-3
-45	158		-3.1
-49.4	168		-3.2

754

250-886-3142